



Stantec Consulting Ltd. 400 - 1331 Clyde Avenue Ottawa ON Tel. 613.722.4420

Copyright Reserved

www.stantec.com

The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to The Copyrights to all designs and drawings are the property of Stantec. Reproduction or use for any purpose other than that authorized by Stantec is forbidden.

Legend

KEY PLAN N.T.S.

PROPOSED CATCHBASIN PROTECTION

PROPOSED SILT FENCE BOUNDARY AS PER OPSD 219.110

PROPOSED MUD MAT LOCATION

Best Management Practices

CONTRACTOR TO PROVIDE EROSION AND SEDIMENT CONTROLS (BEST MANAGEMENT PRACTICES) DURING CONSTRUCTION OF THIS PROJECT.

EROSION MUST BE MINIMIZED AND SEDIMENTS MUST BE REMOVED FROM CONSTRUCTION SITE RUN-OFF IN ORDER TO PROTECT DOWNSTREAM AREAS, DURING ALL CONSTRUCTION. EROSION AND SEDIMENTATION SHOULD BE CONTROLLED BY THE FOLLOWING

- 1. LIMIT THE EXTENT OF EXPOSED SOILS AT ANY GIVEN TIME.
- REVEGETATE EXPOSED AREAS AND SLOPES AS SOON AS POSSIBLE.
- PROTECT EXPOSED SLOPES WITH PLASTIC OR SYNTHETIC MULCHES.
- INSTALL CATCH BASIN INSERTS OR EQUIVALENT IN ALL PROPOSED CATCH BASINS AND CATCH BASIN MANHOLES AND IN ALL EXISTING CATCH BASINS THAT WILL RECEIVE RUN-OFF FROM THE SITE.
- STOCKPILES OF MATERIAL TO BE USED OR REMOVED FROM SITE. (LOCATION TO BE DETERMINED)

A SILT FENCE SHALL BE INSTALLED AROUND THE PERIMETER OF ALL AND ANY

- A VISUAL INSPECTION SHALL BE DONE DAILY ON SEDIMENT CONTROL MEASURES AND CLEANED OF ANY ACCUMULATED SILT AS REQUIRED. THE DEPOSITS WILL BE DISPOSED OFF SITE AS PER THE REQUIREMENTS OF THE CONTRACT.
- SEDIMENT CONTROL BARRIERS MAY ONLY BE REMOVED TEMPORARILY WITH APPROVAL OF CONTRACT ADMINISTRATOR TO ACCOMMODATE CONSTRUCTION OPERATIONS. ALL AFFECTED BARRIERS MUST BE REINSTATED AT NIGHT WHEN CONSTRUCTION IS COMPLETED. NO REMOVAL WILL OCCUR IF THERE IS A SIGNIFICANT RAINFALL EVENT ANTICIPATED (>10mm) UNLESS A NEW DEVICE HAS BEEN INSTALLED TO PROTECT EXISTING STORM AND SANITARY SEWER SYSTEMS, OR DOWNSTREAM WATERCOURSES.
- NO REFUELING OR CLEANING OF EQUIPMENT IS PERMITTED NEAR ANY EXISTING
- CONTRACTOR SHALL REMOVE SEDIMENT CONTROL MEASURES WHEN, IN THE OPINION OF THE CONTRACT ADMINISTRATOR, THE MEASURE(S) IS NO LONGER REQUIRED. NO CONTROL MEASURES SHALL BE PERMANENTLEY REMOVED WITHOUT PRIOR WRITTEN AUTHORIZATION FROM THE CONTRACT ADMINISTRATOR.
- 10. THE CONTRACTOR SHALL PERIODICALLY, OR WHEN REQUESTED BY THE CONTRACT ADMINISTRATOR, CLEAN OUT ACCUMULATED SEDIMENTS AS REQUIRED.
- THE CONTRACTOR SHALL IMMEDIATELY REPORT TO THE ENGINEER ANY ACCIDENTAL DISCHARGES OF SEDIMENT MATERIAL INTO THE WATERCOURSE. APPROPRIATE RESPONSE MEASURES. INCLUDING ANY REPAIRS TO EXISTING CONTROL MEASURES OR THE IMPLEMENTATION OF ADDITIONAL CONTROL MEASURES, SHALL BE CARRIED OUT BY THE CONTRACTOR WITHOUT DELAY.

File Name: 160401329-DB		WAJ Dwn.	SGG Chkd.	WAJ Dsgn.	17.06.14 YY.MM.D
Revision			Ву	Appd.	YY.MM.D
1	issued for first submission		WAJ	SGG	17.10.05
2	REVISED AS PER CITY COMMENTS		WAJ	SGG	18.03.29
3	REVISED AS PER CITY COMMENTS		WAJ	_sgg_	18.06.29
4	ISSUE FOR FOUNDATION PERMIT		SL	_SGG_	18.07.13
5	REVISED AS PER CITY COMMENTS		WAJ	SGG	18.08.28
6	REVISED AS PER CITY COMMENTS		WAJ	SGG	18.10.10

Permit-Seal

Client/Project HOMESTEAD

HOMESTEAD LAND HOLDINGS LIMITED

THE KENSINGTON 851 RICHMOND ROAD

OTTAWA, ON

EROSION CONTROL PLAN AND DETAIL SHEET

Scale Project No. AS SHOWN 160401329 Revision Drawing No.

_____ SECTION A-A All dimensions are in millimetres unless otherwise shown. OPSD - 219.110LIGHT DUTY SILT FENCE BARRIER SCALE: N.T.S. VARIABLE (1.8m MINIMUM) 125 HEIGHT (SEE NOTE 5) CONCRETE SUPPORT (SEE NOTE 2)

CONCRETE BARRIER CURB

CONCRETE BARRIER CURB

FOR GRANULAR BASE PAVEMENT

(MODIFIED OPSD-600.110)

1. THE FULL CURB DEPTH SHALL BE CARRIED THROUGH THE DEPRESSED ACCESS CROSSING.

5. DUMMY JOINTS SHALL BE 25mm DEEP, FRONT, BACK AND TOP OF SECTION AT 2m SPACING.

. IF AN EXTRUSION CURBING MACHINE IS USED, THE EXPANSION BITUMINOUS MATERIAL AND THE #15 DOWELS ARE TO BE PLACED AT THE END OF THE EXTRUSION.

7. DEPRESSED CURB HEIGHT - FOR PEDESTRIAN CURB RAMPS 0 TO 6 mm AND FOR PRIVATE ENTRANCES 0 TO 25mm


2. A CONCRETE SUPPORT IS REQUIRED WHEN BUILT ADJACENT TO THE SIDEWALK.


4. ALL DIMENSIONS ARE IN MILLIMETRES UNLESS SHOWN OTHERWISE.


6. FOR DEPRESSED CURB AT ENTRANCES USE 250.

JOINT DETAIL

Nov. 2015 Rev 2 3 STAND







By Laurel McCreight at 8:54 am, Mar 01, 2019 **DERRICK MOODIE**

APPROVED

MANAGER PLANNING, INFRASTRUCTURE & ECONOMIC **DEVELOPMENT DEPARTMENT, CITY OF OTTAWA**

Trench to be backfilled and compacted

300mm min | 200 | in trench

Direction of flow