

Stantec Consulting Ltd. 400 - 1331 Clyde Avenue


Ottawa ON Tel. 613.722.4420

Copyright Reserved

The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to Stantec without delay

🏿 🔛 🔳 🔳 🔳 🗷 🗡 PROPOSED SILT FENCE BOUNDARY AS PER OPSD 219.110 PROPOSED CATCH BASIN PROTECTION AS PER FLEX STORM INLET FILTERS DETAIL. ITEM CODE P-RD-240-223-FX

> PROPOSED CATCH BASIN MH PROTECTION AS PER FLEX STORM INLET FILTERS DETAIL. ITEM CODE P-RD-290-270-FX PROPOSED CATCH BASIN PROTECTION AS PER



PROPOSED MUD MAT LOCATION

PROPOSED VALVE BOX PROPOSED VALVE CHAMBER

PROPOSED FIRE HYDRANT PROPOSED SANITARY SEWER MANHOLE

PROPOSED STORM SEWER MANHOLE PROPOSED CATCHBASIN MANHOLE PROPOSED CATCHBASIN

Best Management Practices

CONTRACTOR TO PROVIDE EROSION AND SEDIMENT CONTROLS (BEST MANAGEMENT PRACTICES) DURING CONSTRUCTION OF THIS PROJECT.

EROSION MUST BE MINIMIZED AND SEDIMENTS MUST BE REMOVED FROM CONSTRUCTION SITE RUN-OFF IN ORDER TO PROTECT DOWNSTREAM AREAS. DURING ALL CONSTRUCTION, EROSION AND SEDIMENTATION SHOULD BE CONTROLLED BY THE FOLLOWING TECHNIQUES:

LIMIT THE EXTENT OF EXPOSED SOILS AT ANY GIVEN TIME.

REVEGETATE EXPOSED AREAS AND SLOPES AS SOON AS POSSIBLE. MINIMIZE AREA TO BE CLEARED AND GRUBBED.

PROTECT EXPOSED SLOPES WITH PLASTIC OR SYNTHETIC MULCHES. INSTALL CATCH BASIN INSERTS OR EQUIVALENT IN ALL PROPOSED CATCH BASINS AND

CATCH BASIN MANHOLES AND IN ALL EXISTING CATCH BASINS THAT WILL RECEIVE RUN-OFF FROM THE SITE.

A SILT FENCE SHALL BE INSTALLED AROUND THE PERIMETER OF ALL AND ANY STOCKPILES OF MATERIAL TO BE USED OR REMOVED FROM SITE. (LOCATION TO BE

A VISUAL INSPECTION SHALL BE DONE DAILY AND FOLLOWING ALL RAINFALL EVENTS ON SEDIMENT CONTROL MEASURES AND CLEANED OF ANY ACCUMULATED SILT AS

REQUIRED. THE DEPOSITS WILL BE DISPOSED OFF SITE AS PER THE REQUIREMENTS OF SEDIMENT CONTROL BARRIERS MAY ONLY BE REMOVED TEMPORARILY WITH APPROVAL

OF CONTRACT ADMINISTRATOR TO ACCOMMODATE CONSTRUCTION OPERATIONS. ALL AFFECTED BARRIERS MUST BE REINSTATED AT NIGHT WHEN CONSTRUCTION IS COMPLETED, NO REMOVAL WILL OCCUR IF THERE IS A SIGNIFICANT RAINFALL EVENT

ANTICIPATED (>10mm) UNLESS A NEW DEVICE HAS BEEN INSTALLED TO PROTECT EXISTING STORM AND SANITARY SEWER SYSTEMS, OR DOWNSTREAM WATERCOURSES. NO REFUELING OR CLEANING OF EQUIPMENT IS PERMITTED NEAR ANY EXISTING

CONTRACTOR SHALL REMOVE SEDIMENT CONTROL MEASURES WHEN, IN THE OPINION OF THE CONTRACT ADMINISTRATOR, THE MEASURE(S) IS NO LONGER REQUIRED. NO CONTROL MEASURES SHALL BE PERMANENTLEY REMOVED WITHOUT PRIOR WRITTEN AUTHORIZATION FROM THE CONTRACT ADMINISTRATOR.

THE CONTRACTOR SHALL PERIODICALLY, OR WHEN REQUESTED BY THE CONTRACT ADMINISTRATOR CLEAN OUT ACCUMULATED SEDIMENTS AS REQUIRED

THE CONTRACTOR SHALL IMMEDIATELY REPORT TO THE ENGINEER ANY ACCIDENTAL DISCHARGES OF SEDIMENT MATERIAL INTO THE WATERCOURSE. APPROPRIATE

RESPONSE MEASURES, INCLUDING ANY REPAIRS TO EXISTING CONTROL MEASURES OR THE IMPLEMENTATION OF ADDITIONAL CONTROL MEASURES, SHALL BE CARRIED OUT BY

THE CONTRACTOR WITHOUT DELAY. CONTRACTOR SHALL INSTALL MUD MATS AT ENTRANCE TO THE SITE.

STORMWATER SWALES TO BE COVERED WITH HYDRO-SEED AND MULCH.

THE CONTRACTOR IS RESPONSIBLE TO KEEP THE ROADS FREE AND CLEAN FROM MUD

THE SEDIMENT AND EROSION CONTROL MEASURES MAY BE MODIFIED IN THE FIELD AT THE DISCRETION OF THE CITY OF OTTAWA SITE INSPECTOR OR CONSERVATION

					-
6	ISSUED FOR SPA AMENDMENT		SLM	DT	22.12.22
5	REVISED AS PER CITY COMMENTS		MJS	DT	22.07.14
4	REVISED AS PER CITY COMMENTS		MJS	DT	22.03.29
3	REVISED AS PER CITY COMMENTS		MJS	TR	21.09.02
2	ISSUED FOR GEOTECH REVIEW		MJS	DT	21.08.03
1	ISSUED TO CITY FOR SPA		SLM	DT	20.05.22
Revision		Ву	Appd.	YY.MM.DD	
File Name: 160401511-DB		MJS	DT	MJS	19.09.05
		Dwn	Chkd	Dsan	YY MM DD

Permit-Seal

Client/Project

NAUTICAL LANDS GROUP 2962 Carp Road

WELLINGS OF STITTS VILLE PH 2 20 CEDAROW COURT OTTAWA, ON

EROSION CONTROL PLAN AND DETAIL SHEET

Project No. Scale 160401511 Sheet Revision Drawing No.

PLAN No. 18190