

PROPOSED DEVELOPMENT &

SCALE =1:300

CONSERVED VEGETATION PLAN 1of2

1 6	RFFST	\cap B	F PRF	SF	R	\/F	כו	(4	.1 -	TOTAL)			
	GENERALI			SIZE		<u> </u>				CONDITION	RECOM	MENDAT	ZNOT
ID#	BOTANICAL NAME	COMMON NAME		DBH (cm)		CROWN CONDITION	STRUCTURAL FORM	SIRUCIURAL INTEGRITY		COMMENTS	EXPECTED CONSTRUCTION IMPACT (CRZ = critical root zone)	PRESERVE OR REMOVE	NOTES IMPACT MITIGATION CONSENT REQUIREMENT:
TR	EES WITHI	N SUB	JECT SITE	(6)			•						
233	Gleditsia triacanthos var. inermis Gleditsia triacanthos	Honeylocust Honeylocust	Subject site Subject site	22	3.5		fair fair	fair good	flare	on trunk, crossing branches, no	none	preserve preserve	none
235	var. inermis Gleditsia triacanthos			22						on trunk, no flare, minor			
	var. inermis	Honeylocust	Subject site		4		fair	good	epicorm	nic growth, minor dead wood	none	preserve	none
236	Gleditsia triacanthos var. inermis	Honeylocust	Subject site	20	3.5		fair	good		ead wood	none	preserve	none
237	Gleditsia triacanthos var. inermis	Honeylocust	Subject site	22	4	5	fair	good	Unbalar	nced crown	none	preserve	none
238	Gleditsia triacanthos var. inermis	Honeylocust	Subject site	21	3.5	5	fair	good	Minor d	ead wood	none	preserve	none
TR	EES WITHI	N PRIV	ATE PROF	PERT	ΥΑ	DJA	\CE	NT :	TO S	SUBJECT SITE	(10)		
201	Ulmus sp.p	Elm	1171 Old Montreal	~25	3	5	good	good	Loose o	Jown	none	preserve	none
202	Quercus macrocarpa	Bur Oak	Rd 1171 Old Montreal	~14	2	5	good	good	Low br	ranched	none	preserve	none
203	Quercus macrocarpa	Bur Oak	Rd 1171 Old Montreal	~12, 11	2	5	fair	fair	Low br	ranched	none	preserve	none
21	Quercus macrocarpa	Bur Oak	Rd 681 Cartographe	15-20	5	5	fair	fair	Multist	tem 5, dense crown	approx. 20% of critical root	preserve	tree protection barrier
59	Quercus macrocarpa	Bur Oak	St 1195 Old Montreal	21	3	4	fair	good	Low br	ranched	zone expected to be removed approx. 20% of critical root	preserve	tree protection barrier
84	Quercus macrocarpa	Bur Oak	Rd 1171 Old Montreal	42	5	5	fair	fair	Epicori	mic growth	zone expected to be removed approx. 5% of critical root zone	preserve	tree protection barrier
85	Quercus macrocarpa	Bur Oak	Rd 1171 Old Montreal Rd	48	7	5	fair	poor		ninant leaders, trunk cavity at	expected to be removed less than 5% of critical root zone expected to be removed	preserve	tree protection barrier
OFI	0	D 0 I		10	7	-			one lea	ader			Lanca alcalinate de la
85b	Quercus macrocarpa	Bur Oak	1171 Old Montreal Rd	18	3	5	fair	good	Supres		none		tree protection barrier
89	Quercus macrocarpa	Bur Oak	1171 Old Montreal Rd	28	6	5	fair	good		anced crown	approx. 5% of critical root zone expected to be removed	ľ	,
92	Quercus macrocarpa	Bur Oak	1171 Old Montreal Rd	22	4	5	good	good	Supres		approx. 5% of critical root zone expected to be removed	preserve	tree protection barrier
ΜL	JNICIPAL TI	REES (25)										
204	Acer rubrum	Red Maple	City ROW - Famill Laporte Ave	е	5	1	2	fair	poor	Blvd, significant trunk damag wounds	ge and none	preserv	re none
205	Acer rubrum	Red Maple	City ROW - Famill	e	8	1.5	5	good	good	Blvd, suckering from base, lo	w crown none	preserv	re none
206	Quercus rubra	Red Oak	Laporte Ave City ROW - Famill	e	5	1.25	5 5	good	good	Blvd, low crown	none	preserv	re none
207	Celtis occidentalis	Hackberry	Laporte Ave City ROW - Famill	e	5	1.25	5 5	good	good	Blvd, full form	none	preserv	re tree protection fence
211	Acer rubrum	Red Maple	Laporte Ave City ROW - Famill	e	7	1	3	poor	poor	Blvd, dead leader, entire "cro	own" is none	preserv	re none
212	Quercus rubra	Red Oak	Laporte Ave City ROW - Famill	e	6	1	4	fair	fair	epicormic growth Blvd, basal damage, dead w	ood none	preserv	re none
213	Celtis occidentalis	Hackberry	Laporte Ave City ROW - Famill	e	8	1	5	good	good	Blvd, basal damage	none	preserv	re none
214	Acer saccharum	Sugar Maple	I '	e	3	0.5	5 5	fair	fair	Blvd, basal damage, early	none	preserv	re none
215	Quercus rubra	Red Oak	Laporte Ave City ROW - Famill	e	7	1.25	5 5	good	good	defoliation Blvd, unbalanced crown	none	preserv	re none
216	Acer saccharum	Sugar Maple	· '	e	4	0.7	5 5	fair	good	Blvd, narrow form	none	preserv	re none
217	Acer rubrum	Red Maple	Laporte Ave City ROW - Famill	e	9	1.25	5 5	fair	fair	Blvd, suckering from base, se	aling none	preserv	re none
218	Acer rubrum	Red Maple	Laporte Ave City ROW - Famill	e	4	0.5	5 5	fair	fair	vertical trunk wound Blvd, trunnk wounds	none	preserv	re none
219	Acer rubrum	Red Maple	Laporte Ave City ROW - Famill	Δ	9	1.5	5	fair	fair	Blvd, significant suckering fro	nm hase none	nracori	re none
220	Quercus rubra	Red Oak	Laporte Ave City ROW - Famill		8	1		fair		Blvd, minor basal damage, 3			re none
ZZU	I W UCI LUS I UDI d	indu adk	rang kuw - FdHllll	て	0	2	1)	i Idli	ıdli	norva, milior pasal adilidae, s	ICONCI21IINIIG	i ni ezei V	E HUIE

| poor | poor | Blvd, central leader dead and gone,

remaining living stems are

air Blvd. basal wound. sealed vertical

fair I good IBlyd, minor basal wound

I good IBIvd, curved leader

| I good | good | Blvd, minor trunk wounds

Acer saccharum

Quercus rubra

Quercus rubra

Acer saccharum

Quercus rubra

Acer saccharum

REFER TO TREE CONSERVATION REPORT FOR

ADDITIONAL INFORMATION AND DETAIL ABOUT

THE INVENTORY AND ASSESSMENT PROCESS

tv ROW - Famille


v ROW - Famille

y ROW - Famille

tv ROW - Famille

ty ROW - Famille

Sugar Maple



TREES TO BE PRESERVED (35 TOTAL)

PRE-CONSTRUCTION RECOMMENDATIONS

- a) PRIOR TO ANY CONSTRUCTION ACTIVITY, TREE PRESERVATION FENCING IS TO BE INSTALLED AS PER THE ATTACHED TREE PRESERVATION DRAWINGS AND DETAIL.
- b) WHERE HIGH QUALITY SPECIMENS TO BE PRESERVED ARE ADJACENT TO AREAS SUBJECT TO INTENSIVE CONSTRUCTION ACTIVITIES, THESE TREES ARE TO HAVE ADDITIONAL PROTECTION MEASURES IMPLEMENTED TO PROTECT THEIR TRUNKS FROM MECHANICAL DAMAGE. THESE MEASURES MAY INCLUDE SURROUNDING THE TRUNK WITH WOOD PLANKS. TREES THAT REQUIRE ADDITIONAL PROTECTION WILL BE CLEARLY IDENTIFIED ON THE TREE PRESERVATION PLAN WITH DETAILED INFORMATION ON SPECIFIC PROTECTION MEASURES.
- c) TREES APPROVED FOR REMOVAL ARE TO BE CLEARLY INDICATED IN THE FIELD (MARKED WITH SPRAY PAINT OR OTHER AGREED UPON METHOD) BY THE PROJECT ARBORIST OR LANDSCAPE ARCHITECT PRIOR TO ANY TREE REMOVAL OPERATIONS. ALL REMOVALS TO BE UNDERTAKEN BY AN ISA CERTIFIED ARBORIST.
- d)IN ACCORDANCE WITH THE MIGRATORY BIRDS CONVENTION ACT, 1994, ALL REMOVALS MUST TAKE PLACE BETWEEN SEPTEMBER IST AND MARCH 3IST TO AVOID DISTURBING NESTING MIGRATORY BIRDS. IF TREE REMOVAL OCCURS BETWEEN APRIL 1ST AND AUGUST 31ST, A BIOLOGIST IS REQUIRED TO COMPLETE A SEARCH FOR NESTS. ONCE CLEARED, THE CONTRACTOR HAS 48 HOURS TO REMOVE. IF REMOVAL DOES NOT OCCUR WITHIN 48 HOURS, ANOTHER SEARCH WILL BE REQUIRED.
- e) CARE SHOULD BE TAKEN DURING THE FELLING OPERATION TO AVOID DAMAGING THE BRANCHES. STEMS, TRUNKS, AND ROOTS OF NEARBY TREES TO BE PRESERVED. WHERE POSSIBLE, ALL TREES ARE TO BE FELLED TOWARDS THE CONSTRUCTION ZONE TO MINIMIZE IMPACTS ON ADJACENT VEGETATION. ALL REMOVALS TO BE UNDERTAKEN BY AN ISA CERTIFIED ARBORIST.
- f) IT IS RECOMMENDED THAT THE EXISTING GROUND-LAYER VEGETATION AT THE BASE OF TREES TO BE PRESERVED REMAIN INTACT WITHIN THE CRITICAL ROOT ZONE SO AS NOT TO DISTURB THE SOIL AROUND THE BASE OF THE EXISTING TREES.
- q) FINAL SITE GRADING PLANS SHOULD ENSURE THAT THE EXISTING SOIL MOISTURE CONDITIONS ARE MAINTAINED.

RECOMMENDATIONS RELATED TO THE CONSTRUCTION PROCESS


- a) TREE PRESERVATION FENCING IS TO BE MAINTAINED IN GOOD CONDITION AND EFFECTIVE FOR THE DURATION OF CONSTRUCTION UNTIL ALL CONSTRUCTION ACTIVITY IS COMPLETE OR AS PER THE PROJECT ARBORIST OR LANDSCAPE ARCHITECT.
- b) NO CONSTRUCTION, EXCAVATION, ADDING OF FILL, STOCKPILING OF CONSTRUCTION MATERIAL, OR HEAVY EQUIPMENT IS PERMITTED WITHIN THE CRITICAL ROOT ZONE/WITHIN THE TREE PRESERVATION FENCING.
- c) WHEN EXCAVATION NEAR A TREE IS REQUIRED, AND IT IS ANTICIPATED THAT ROOTS WILL BE SEVERED AND EXPOSED, DURATION OF EXPOSURE IS TO BE MINIMIZED TO PREVENT ROOT DESICCATION.
- d) DURING THE EXCAVATION PROCESS, ROOTS 25MM OR LARGER THAT ARE SEVERED AND EXPOSED SHOULD BE HAND PRUNED TO LEAVE A CLEAN-CUT SURFACE, TO BE UNDERTAKEN BY AN ISA CERTIFIED ARBORIST. EXPOSED SEVERED ROOTS THAT CANNOT BE COVERED IN SOIL ON THE SAME DAY AS THE CUTS ARE MADE ARE TO BE KEPT MOIST. EXPOSED ROOTS ARE TO BE KEPT MOIST BY COVERING THEM WITH WATER SOAKED BURLAP OR ANY OTHER MEANS AVAILABLE TO PREVENT THEM FROM DRYING OUT.
- e) AVOID IDLING HEAVY EQUIPMENT UNDER/WITHIN CLOSE PROXIMITY TO TREES TO BE PRESERVED TO PREVENT CANOPY DAMAGE FROM EXPOSURE TO EXHAUST HEAT.

POST-CONSTRUCTION RECOMMENDATIONS

- a) AVOID DISCHARGING RAIN WATER LEADERS ADJACENT TO RETAINED TREES, AS THIS MAY RESULT IN AN OVERLY MOIST ENVIRONMENT WHICH CAN CAUSE ROOT ROT.
- b) AFTER ALL WORK IS COMPLETED, TREE PRESERVATION FENCES AND ANY OTHER IMPACT MITIGATION PARAPHERNALIA MUST BE REMOVED.
- c) A FINAL REVIEW MUST BE UNDERTAKEN BY THE PROJECT ARBORIST TO ENSURE THAT ALL MITIGATION MEASURES AS DESCRIBED ABOVE HAVE BEEN MET.

TREE PROTECTION SPECIFICATION

TO BE IMPLEMENTED FOR RETAINED TREES. BOTH ON SITE AND ON ADJACENT SITES. PRIOR TO ANY TREE REMOVAL OR SITE WORKS AND MAINTAINED FOR THE DURATION OF WORL









ARCHITECT AND SHALL NOT BE REPRODUCED OR REUSED WITHOUT THE LANDSCAPE ARCHITECTS WRITTEN PERMISSION

THIS DRAWING SHALL NOT BE USED FOR CONSTRUCTION OR RONALD H. KOUDYS, OALA, CSLA, LANDSCAPE ARCHITECT,

Ronald H. Koudys, O.A.L.A. C.S.L.A. DATE



MAR.10.2023 RE-ISSUED FOR SITE PLAN CONTROL APPLICATION MCB RE-ISSUED FOR SITE PLAN CONTROL APPLICATION & ZONING BY-LAW AMENDMENT DFC 16 2022 RE-ISSUED FOR MOLTC WORKING DRAWINGS MCB ISSUED FOR SITE PLAN CONTROL APPLICATION MCB AUG.19.2022 AUG.19.2022 ISSUED FOR ZONING BY-LAW AMENDMENT ISSUED FOR ZONING BY-LAW AMENDMENT JUL.29.2022 ISSUED FOR ZONING BY-LAW AMENDMENT DEC.02.2021 ISSUED FOR SPA & ZONING BY-LAW AMENDMENT MCB ISSUED FOR 100% DD NOV.19.2021 ISSUED FOR ZBA/SPA OCT.22.2021 ISSUED FOR 50% DD AUG.26.2021 ISSUED FOR 100% SD revisions



property of the architect The contractor shall verify all dimensions and information on site and report any discrepancy to architect before proceeding.

All drawing and

Arch Corp - Orleans

375 Famille-Laporte Avenue (formerly 1161 OLD MONTREAL RD.), ORLEANS ON, K4A 3N6

TREE PRESERVATION PLAN

scale:	AS NOTED	
drawn by:	MCB	
reviewed by:	MCB	
job number:	21-164Lq	
plot date:	23-03-10	

I -4

MARCH 2021

DRAWING NO.: 1 of 1