

### 4.2. WHERE CONSTRUCTION ACTIVITY WILL RESUME ON A PORTION OF THE SITE WITHIN 21 **EROSION AND SEDIMENT CONTROL NOTES:**

EDGE OF ASPHAL

DWG No.15 SC13

CONSTRUCTION ACTIVITIES THIS INCLUDES LIMITING THE AMOUNT OF EXPOSED SOIL. USING FILTER CLOTH UNDER THE GRATES OF CATCH BASINS AND MANHOLES AND INSTALLING SILT FENCES AND OTHER SEDIMENT TRAPS.

2. AT THE DISCRETION OF THE PROJECT MANAGER OR MUNICIPAL STAFF, ADDITIONAL SILT CONTROL DEVICES SHALL BE INSTALLED AT DESIGNATED LOCATIONS.

3. FOR SILT FENCE BARRIER USE OPSD 219.110 GEOTEXTILE FOR SILT FENCE **SHALL** BE ACCORDING TO OPSS 1860 TABLE 3

EXCEPT AS PROVIDED IN PARAGRAPHS 4.(a), and (b) BELOW, STABILIZATION MEASURES SHALL BE INITIATED AS SOON AS FEASIBLE IN PORTIONS OF THE SITE WHERE CONSTRUCTION ACTIVITIES HAVE TEMPORARILY OR PERMANENTLY CEASED, BUT IN NO CASE MORE THANDAYS AFTER THE CONSTRUCTION ACTIVITY HAS TEMPORARILY OR PERMANENTLY CEASED.

4.1. WHERE THE INITIATION OF STABILIZATION MEASURES BY THE 14TH DAY AFTER CONSTRUCTION ACTIVITY TEMPORARILY OR PERMANENTLY CEASE IS PRECLUDED BY SNOW COVER, STABILIZATION MEASURES SHALL BE INITIATED AS SOON AS FEASIBLE.

BACK OF SIDEWALK

25mm±10mm DROP CURB

SECTION A - A

3. FOR WIDER SIDEWALKS, PEDESTRIAN PLATFORM TO BE INCREASED ACCORDINGLY.

WHERE VEHICLE ACCESS FOR ADJACENT PROPERTIES IS LESS THAN 3.0m APART, DO NOT APPLY TAPER: RAMP ACCESS IS CONTINUOUS - SEE SC13.1.

RAMP STYLE VEHICLE

ACCESS CROSSING


WONLITH CO


WONDLITHIC CONGRETE CURB AND SIDEWALK AS PER SC2.


5. TAPERS TO BE 1.5m WHEN ON-STREET PARKING IS PERMITTED.


2. DEPRESSIONS AT INTERSECTIONS AS PER SCB.


4. NOT APPLICABLE FOR PROFILE GRADES OVER 5%











125 mm CURB HEIGHT

400 mm

RENFORCING MESH -

MW9.1xWW9.1

DAYS FROM WHEN ACTIVITIES CEASED. (EG.THE TOTAL TIME PERIOD THAT CONSTRUCTION ACTIVITY IS TEMPORARILY CEASED IS LESS THAN 21 DAYS) THEN STABILIZATION MEASURES DO NOT THE CONTRACTOR SHALL IMPLEMENT BEST MANAGEMENT PRACTICES, TO PROVIDE FOR HAVE TO BE INITIATED ON THAT PORTION OF SITE BY THE 14TH DAY AFTER CONSTRUCTION ACTIVITY PROTECTION OF THE AREA DRAINAGE SYSTEM AND THE RECEIVING WATEROURSE, DURING TEMPORARILY CEASED. SEDIMENT THAT IS ACCUMULATED BY THE TEMPORARY EROSION AND SEDIMENT CONTROL

MEASURES SHALL BE REMOVED IN A MANNER THAT AVOIDS ESCAPE OF THE SEDIMENT TO THE DOWNSTREAM SIDE OF THE CONTROL MEASURE AND AVOIDS DAMAGE TO THE CONTROL MEASURE SEDIMENT SHALL BE REMOVED TO THE LEVEL OF THE GRADE EXISTING AT THE TIME THE CONTROL MEASURE WAS CONSTRUCTED AND BE ACCORDING TO THE FOLLOWING:

FOR RIGID MAIN SEWER PIPE

(MODIFIED OPSD-1006.010)

5.1. FOR LIGHT DUTY SEDIMENT BARRIERS ACCUMULATED SEDIMENT SHALL BE REMOVED ONCE IT REACHES THE LESSER OF THE FOLLOWING:

5.1.1. A DEPTH OF ONE HALF THE EFFECTIVE HEIGHT OF THE CONTROL MEASURE. 5.1.2. A DEPTH OF 300 MM IMMEDIATELY UPSTREAM OF THE CONTROL MEASURE.

NECESSARY TO PERFORM MAINTENANCE REPAIRS.

5.3. ACCUMULATED SEDIMENT SHALL BE REMOVED IMMEDIATELY PRIOR TO THE REMOVAL OF THE CONTROL MEASURE.

5.2. FOR ALL CONTROL MEASURES, ACCUMULATED SEDIMENT SHALL BE REMOVED AS

5.4. ACCUMULATED SEDIMENT IS TO BE REMOVED AND DISPOSED OF AS PER OPSS 180.

6. ALL TEMPORARY EROSION AND SEDIMENT CONTROL MEASURES SHALL BE MONITORED TO ENSURE THEY ARE IN EFFECTIVE WORKING ORDER. THE CONDITION OF THE CONTROL MEASURES SHALL BE MONITORED PRIOR TO ANY FORECAST STORM EVENT AND FOLLOWING A

MARCH 2014

S11

7. DUST CONTROL MEASURES SHOULD BE CONSIDERED PRIOR TO CLEARING AND GRADING. THE USE OF WATER, CALCIUM CHLORIDE FLAKES/SOLUTION SHALL BE USED AS DUST SUPPRESSANTS AS PER OPSS 506. THIS IS TO LIMIT WIND EROSION OF SOILS WHICH MAY TRANSPORT SEDIMENTS OFFSITE, WHERE THEY MAY BE WASHED INTO THE RECIEVING WATER BY THE NEXT RAINSTORM.

8. ALL 'GREEN AREAS' TO BE TREATED WITH 1500mm TOPSOIL AND SOD AS SOON AS FEASIBLE, AS PER OPSS 180.

9. TOPSOIL TO BE STRIPPED AND STOCKPILED FOR REHABILITATION. CLEAN FILL TO BE PLACED IN FILL AREAS AND COMPACTED TP 95% STANDARD PROCTOR DENSITY.

10. ALL DISTURBED AREAS TO BE RESTORED TO ORIGINAL CONDITION OR BETTER UNLESS

11. STOCKPILED MATERIAL IS TO BE STORED AWAY FROM POTENTIAL RECIEVERS (E.G. STORM CATCHBASINS, MANHOLES), AND BE SURROUNDED BY EROSION CONTROL MEASURES WHERE MATERIAL IS TO BE LEFT IN PLACE IN EXCESS OF 14 DAYS.

12. IF REQUIRED, DEWATERING/SETTLING BASINS SHALL BE CONSTRUCTED AS PER OPSD 219.240 AND LOCATED ON FLAT GRADE UPSTREAM OF OTHER EXISTING MITIGATION MEASURES. WATERCOURSES CROSSINGS SHALL NOT BE CONSTRUCTED OR UTILIZED. UNLESS OTHERWISE SPECIFIED IN THE CONTRACT. IF CLOSURE OF ANY PERMANENT WATER PASSAGE IS NECESSARY. THE CONTRACTOR SHALL RELEASE ANY STRANDED FISH TO THE OPEN PORTION OF THE WATERCOURSE WITHOUT HARM.

13. ALL EROSION AND SEDIMENT CONTROL MEASURES SHALL CONFORM TO OPSS 577.

14. WHERE DEWATERING IS REQUIRED, THE DISCHARGED WATER SHALL BE CONTROLLED IN ACCORDANCE WITH OPSS 518.

15. ALL SETTLING/FILTRATION BASINS SHALL BE EQUIPPED WITH TERRAFIX 270R GEOTEXTILE (OR APPROVED EQUIVALENT) AND SHALL BE CLEANED AND REPLACED AS REQUIRED.

16. FOR POTENTIAL SPILLS, THE CONTRACTOR SHALL HAVE ON SITE AT ALL TIMES AN EMERGENCY SPILL KIT THAT WILL INCLUDE AS A MINIMUM THE FOLLOWING ITEMS:

 10 -18 in. x 18 in ABSORBENT PADS, 5 LBS ZORBAL ABSORBING MATERIAL

1 PAIR GOOGLES, 1 PAIR PVC GLOVES

### **GRADING NOTES:**

DETAILS

1. ALL TOPSOIL, ORGANIC OR DELETERIOUS MATERIAL MUST BE ENTIRELY REMOVED FROM BENEATH THE PROPOSED PAVED AREAS AS DIRECTED BY THE SITE ENGINEER OR GEOTECHNICAL ENGINEER.

2. EXPOSED SUBGRADES IN PROPOSED PAVED AREAS SHOULD BE PROOF ROLLED WITH A LARGE STEEL DRUM ROLLER AND INSPECTED BY THE GEOTECHNICAL ENGINEER PRIOR TO THE PLACEMENT OF GRANULARS.

3. ANY SOFT AREAS EVIDENT FROM THE PROOF ROLLING SHOULD BE SUB-EXCAVATED AND REPLACED WITH SUITABLE MATERIAL THAT IS FROST COMPATIBLE WITH THE EXISTING SOILS AS RECOMMENDED BY THE GEOTECHNICAL ENGINEER.

4. THE GRANULAR BASE SHOULD BE COMPACTED TO AT LEAST 100% OF THE STANDARD PROCTOR MAXIMUM DRY DENSITY VALUE. ANY ADDITIONAL GRANULAR FILL USED BELOW THE PROPOSED PAVEMENT SHOULD BE COMPACTED TO AT LEAST 95% OF THE STANDARD PROCTOR MAXIMUM DRY DENSITY VALUE.

5. MINIMUM OF 2% GRADE FOR ALL GRASS AREAS UNLESS OTHERWISE NOTED. 6. MAXIMUM TERRACING GRADE TO BE 3:1 UNLESS OTHERWISE NOTED.

7. ALL GRADES BY CURBS ARE EDGE OF PAVEMENT GRADES UNLESS OTHERWISE

8. ALL CURBS SHALL BE BARRIER CURB (150mm) UNLESS OTHERWISE NOTED AND CONSTRUCTED AS PER CITY OF OTTAWA STANDARDS (SC1.1). 9. REFER TO LANDSCAPE PLAN FOR PLANTING AND OTHER LANDSCAPE FEATURE

10. CONTRACTOR TO PROVIDE THE CONSULTANT WITH A GRADING PLAN

INDICATING AS-BUILT ELEVATIONS OF ALL DESIGN GRADES SHOWN ON THIS PLAN.

# LIST OF DRAWINGS

SG-01 (SITE GRADING PLAN) SS-01 (SITE SERVICING PLAN) DD-01 (DETAIL DRAWINGS) EC-01 (EROSION CONTROL PLAN) CU-01 (COMPOSITE UTILITY PLAN)

#### SITE PLAN INFORMATION

HOBIN ARCHITECTURE INC. 63 PAMILLA STREET, OTTAWA, ONTARIO, CANADA K1S 3K7 PHONE: (613) 238-7200 EMAIL:mail@hobinarc.com

## SURVEY INFORMATION

STANTEC GEOMATICS LTD.


400-1331 CLYDE AVENUE OTTAWA ON

PHONE: (613) 722-4420 www.stantec.com

# **BENCHMARK**


ELEVATIONS SHOWN HEREON ARE GEODETIC (CGVD-1928:1978) AND ARE DERIVED FROM THE CAN-NET VRS NETWORK MONUMENT" OTTAWA ELEVATION=95.230.


5.	ISSUED FOR SITE PLAN APPLICATION	JUNE 26, 2023	NI
4.	ISSUED FOR SITE PLAN APPLICATION	APR 14, 2023	NI
3.	ISSUED FOR EXCAVATION AND SHORING PERMIT	APR 13, 2023	NI
2.	ISSUED FOR SITE PLAN APPLICATION	NOV 18, 2022	NI
1.	ISSUED FOR SITE PLAN APPLICATION	MAY 13, 2022	NI
NO	REVISION	DATE	B\
	West	manager days.	



DRAWING DETAILS MIXED USE DEVELOPMENT 70 RICHMOND ROAD


	, , , , ,	
SIGNED BY: AIK	DATE: JUNE, 2020	CHECKED BY: NM
RAWN BY: AIK	PROJECT No:	APPROVED BY:NM
CALE: NTS		DRAWING No:
COPYRIGHT 2023	UD18-028	DD-01





CITY OF OTTAWA

OTTAWA, ONTARIO DEVTRIN (ISLAND PARK) INC.



0010-020

