

STRUCTURES AND ASSUME ALL LIABILITY FOR AMAGE TO THEM.

| DARNEO EIMITED. | | | | | | | |
|---|-----|---------------------------------------|------------|-------------------|-------|----------------|-------|
| | | | | | SCALE | DESIGN | FOR F |
| OWNER INFORMATION 01 REAL ESTATE TRUST INC. 2225 EAGLE STREET N, MBRIDGE, ONTARIO, N3H 4R7 TED LANCASTER PHONE: (705) 816-6355 ted.lancaster@401auto.ca | | | | | 1:300 | CHECKED FST | |
| | | | | | 4.000 | - ZA | |
| | 2 | REVISED PER CITY COMMENTS | SEPT 29/23 | 23 FST 0 3 6 9 12 | CV | | |
| | 1 | ISSUED FOR SITE PLAN CONTROL APPROVAL | MAY 11/23 | FST | | APPROVED | |
| | No. | REVISION | DATE | BY | | FST | |
| | | | | | | | |



| Erosion and Sediment Control Responsibilities: | | | | | | | | | |
|--|---|--|--|--------------------------------|--|--------------------------|-------------------------|---------------------------|--|
| | | | | | During Construction | | After Construction Prio | r to Final Acceptance | After Final Acceptance |
| | ESC Measure | Symbol | Specification | Installation Responsibility | Inspection/Maintenance Responsibility | Inspection Frequency | Approval to Remove | Removal Responsibility | Inspection/Maintenance Responsibility |
| Temporary Measures | Silt Fence | | OPSD 219.110 | Developer's Contractor | Developer's Contractor | Weekly (as a minimum) | Consultant | Developer's Contractor | N/A |
| | Filter Fabric | Location as Indicated in ESC Note #3 | Erosion and Sediment Control Notes | Developer's Contractor | Developer's Contractor | Weekly (as a minimum) | Consultant | Developer's Contractor | N/A |
| | Mud Mat | ММ | Drawing Details | Developer's Contractor | Developer's Contractor | Weekly (as a minimum) | Developer's Contractor | Developer's Contractor | N/A |
| | Dust Control | Location as Required Around Site | Erosion and Sediment Control Notes | Developer's Contractor | Developer's Contractor | Weekly (as a minimum) | Consultant | Developer's Contractor | N/A |
| | Stabilized Material Stockpiling | Location as Required by Contractor | Erosion and Sediment Control Notes | Developer's Contractor | Developer's Contractor | Weekly (as a minimum) | Developer's Contractor | Developer's Contractor | N/A |
| | Sediment Basin (for flows being pumped out of excavations) | Location as Required by Contractor | | Developer's Contractor | Developer's Contractor | After Every Rainstorm | Developer's Contractor | Developer's Contractor | N/A |
| | | | | | | | | | |

THE CONTRACTOR SHALL IMPLEMENT BEST MANAGEMENT PRACTICES, TO PROVIDE FOR PROTECTION OF THE AREA DRAINAGE SYSTEM AND THE RECEIVING WATERCOURSE, DURING CONSTRUCTION ACTIVITIES. THE CONTRACTOR ACKNOWLEDGES THAT FAILURE TO IMPLEMENT APPROPRIATE EROSION AND SEDIMENT CONTROL MEASURES MAY BE SUBJECT TO PENALTIES IMPOSED BY ANY APPLICABLE REGULATORY AGENCY. 1. ALL EROSION AND SEDIMENT CONTROLS ARE TO BE INSTALLED TO THE SATISFACTION OF THE ENGINEER AND THE CITY OF OTTAWA. THEY ARE TO BE APPROPRIATE TO THE SITE CONDITIONS, PRIOR TO UNDERTAKING ANY SITE ALTERATIONS (FILLING, GRADING, REMOVAL OF VEGETATION, ETC.) AND DURING ALL PHASES OF SITE PREPARATION AND CONSTRUCTION. THESE PRACTICES ARE TO BE IMPLEMENTED IN ACCORDANCE WITH THE CURRENT BEST MANAGEMENT PRACTICES FOR

2. EROSION AND SEDIMENT CONTROL MEASURES WILL BE IMPLEMENTED DURING CONSTRUCTION IN ACCORDANCE WITH THE "GUIDELINES ON EROSION AND SEDIMENT CONTROL FOR URBAN CONSTRUCTION SITES" (GOVERNMENT OF ONTARIO, MAY

3. TO PREVENT SURFACE EROSION FROM ENTERING ANY STORM SEWER SYSTEM DURING CONSTRUCTION, CATCHBASIN INSERTS (FILTER BAGS) WILL BE PLACED WITHIN SURFACE CATCHBASINS AND STRUCTURES. A LIGHT DUTY SILT FENCE BARRIER WILL ALSO BE INSTALLED AROUND THE CONSTRUCTION AREA (WHERE APPLICABLE). THESE CONTROL MEASURES WILL REMAIN IN PLACE UNTIL CONSTRUCTION IS COMPLETE. 4. TO LIMIT EROSION: MINIMIZE THE AMOUNT OF EXPOSED SOILS AT ANY GIVEN TIME, RE-VEGETATE EXPOSED AREAS AND SLOPES AS SOON AS POSSIBLE AND PROTECT EXPOSED SLOPES WITH NATURAL OR SYNTHETIC MULCHES.

5. FOR MATERIAL STOCKPILING: MINIMIZE THE AMOUNT OF EXPOSED MATERIALS AT ANY GIVEN TIME; APPLY TEMPORARY SEEDING, TARPS, COMPACTION AND/OR SURFACE ROUGHENING AS REQUIRED TO STABILIZE STOCKPILED MATERIALS THAT

6. THE SEDIMENT CONTROL MEASURES SHALL ONLY BE REMOVED WHEN, IN THE OPINION OF THE ENGINEER, THE MEASURES ARE NO LONGER REQUIRED. NO CONTROL MEASURES MAY BE PERMANENTLY REMOVED WITHOUT PRIOR AUTHORIZATION

7. THE CONTRACTOR SHALL IMMEDIATELY REPORT TO THE ENGINEER ANY ACCIDENTAL DISCHARGES OF SEDIMENT MATERIAL INTO ANY STORM SEWER SYSTEM. APPROPRIATE RESPONSE MEASURES, INCLUDING ANY REPAIRS TO EXISTING CONTROL MEASURES OR THE IMPLEMENTATION OF ADDITIONAL CONTROL MEASURES, SHALL BE CARRIED OUT BY THE CONTRACTOR WITHOUT DELAY.

8. THE CONTRACTOR ACKNOWLEDGES THAT FAILURE TO IMPLEMENT EROSION AND SEDIMENT CONTROL MEASURES MAY BE SUBJECT TO PENALTIES IMPOSED BY ANY APPLICABLE REGULATORY AGENCY.

10. THE CONTRACTOR SHALL ENSURE PROPER DUST CONTROL IS PROVIDED WITH THE APPLICATION OF WATER (AND IF REQUIRED, CALCIUM CHLORIDE) DURING DRY PERIODS. MONITOR DUST LEVELS DURING SITE PREPARATION/EXCAVATION, AND CONSTRUCTION ACTIVITIES, AND WHEN DUST LEVELS BECOME VISUALLY APPARENT SPRAY WATER TO MINIMIZE THE RELEASE OF DUST FROM GRAVEL, PAVED AREAS AND EXPOSED SOILS. USE CHEMICAL DUST SUPPRESSANTS ONLY WHERE



| NOV | ГЕСН |
|--|----------------------------------|
| ingineers, Planners & La | ndscape Architect |
| Suite 200, 240 Michae Ottawa, Ontario, Ca | l Cowpland Drive nada K2M 1P6 |
| Felephone | (613) 254-964 |

Facsimile Website

(613) 254-5867

www.novatech-eng.com

REFER TO PLAN 123002-D FOR CIVIL DETAILS LOCATION

40 FRANK NIGHBOR PLACE DRAWING NAME **GRADING AND EROSION &** SEDIMENT CONTROL PLAN

CITY OF OTTAWA

| | <u> </u> |
|---|--------------|
| |) Û |
| | \mathbf{O} |
| | C |
| | |
| | |
| > | |
| - | S S |
| | |
| 2 | 1 |
| | |
| , | \mathbf{C} |
| | \square |
| | |

12300

REV # 2

123002-GR Plan #19002

WING No