

P.O. Box 13593, Ottawa, ON K2K 1X6 Telephone: (613) 839-0101

Fax: (613) 839-0114

Website: www.ifsassociates.ca

Urban Forestry & Forest Management Consulting

January 26, 2016

Sarah Marsh Senior Landscape Architect F.D. Fountain Landscape Architecture 1735 Courtwood Crescent, Suite 3 Ottawa, ON K2C 3J2

Re: Tree Conservation Report – 3368 Carling Ave.

Dear Sarah,

This report details a pre-construction Tree Conservation Report (TCR) for the above-noted property in Ottawa. The property is owned by Cardel Homes (301 Moodie Drive, Suite 100, K2H 9C4, Ottawa, ON, 613-820-1959) and has a legal description of Plan 503, Lot 5, Pin: 047030343. The need for this TCR is related to the future re-development of the site which includes a lowrise apartment building with 18 underground and two surface parking spaces.

Tree Conservation Reports are required for all site plan control applications for properties on which a tree of 10 centimetres in diameter or greater is present. Once this TCR is approved by the City of Ottawa a permit to remove any designated trees will be issued. No tree removal should occur prior to the permit being obtained.

The inventory in this report details the assessment and retention/removal status of all individual trees now present on or adjacent to the subject property. Two elms and a mature cedar hedge on adjacent private property and three Manitoba maples on the subject property will remain in place during re-development. No trees are present on adjacent City of Ottawa property.

TREE SPECIES, SIZE, CONDITION AND STATUS

Table 1 on page 2 details the species, condition, size (diameter) and preservation status of trees present on the subject and adjacent private property. Each tree is referenced by the numbers plotted on the accompanying Tree Conservation Plan prepared by F.D. Fountain Landscape Architecture.



*

Table 1. Species, condition, diameter and status of trees at 3368 Carling Avenue.

Tree	Tree Species	Condition	D.B.H	Tree Condition Notes & Preservation
No.		(VP→E)	(cm)	Status (to be removed or retained)
1	White elm	Poor	14	Juvenile; dead due to Dutch elm disease
	(Ulmus americana)			(Ophiostoma ulmi)-DED; on adjacent
				private property; to be retained
2	White elm	Poor	8	Juvenile; dead due to DED; on adjacent
				private property; to be retained
3	Manitoba maple	Fair	22	Maturing; invasive species-likely
	(Acer negundo)	_		originated from seed; growing on angle
	0			due to competition for sunlight; to be
	0 3	6		removed
4	Manitoba maple	Fair	8	Juvenile; invasive species; to be retained
5	Manitoba maple	Fair	6	Juvenile; invasive species; to be retained
6	Manitoba maple	Fair	7	Juvenile; invasive species; to be retained
7	White cedar	Good	7 avg.	Mature; on adjacent private property; to
	(Thuja occidentalis)			be retained

Pictures 1, 2 and 3 on pages 4 and 5 show all trees detailed in Table 1.

TREE PRESERVATION AND PROTECTION MEASURES

Preservation and protection measures intended to mitigate damage during construction will be applied for the trees to be retained. The following measures are required by the City of Ottawa to ensure the survival of retained trees during and after construction:

- 1. Erect a fence at the critical root zone (CRZ¹) of trees;
- 2. Do not place any material or equipment within the CRZ of the tree;
- 3. Do not attach any signs, notices or posters to any tree;
- 4. Do not raise or lower the existing grade within the CRZ without approval;
- 5. Tunnel or bore when digging within the CRZ of a tree;
- 6. Do not damage the root system, trunk or branches of any tree;
- 7. Ensure that exhaust fumes from all equipment are NOT directed towards any tree's canopy.

Please do not hesitate to contact me if you have any questions concerning this Tree Conservation Report.

Yours,

Andrew Boyd
Andrew K. Boyd, B.Sc.F., R.P.F.
Consulting Urban Forester




¹ The critical root zone (CRZ) is established as being 10 centimetres from the trunk of a tree for every centimetre of trunk Diameter at breast height (DBH). The CRZ is calculated as DBH x 10 cm.




Picture 1. Adjacent cedar hedge to be retained on adjacent private property south of 3368 Carling Ave.

IFS



Picture 2. Dead white elms to be retained on adjacent private property east of 3368 Carling Ave.






Picture 3. Manitoba maples to be retained on subject property (trees are those in front of coniferous tree line).

IFS

4





LEGEND


PROPERTY LINES







EXISTING TREE TO BE REMOVED




EXISTING BUILDING TO BE DEMOLISHED




PROPOSED NEW SHADE TREES





FENCING TO BE RETAINED




-	TAE	BLE 1:	TREE IN	/ENTORY	
NO.	SPECIES	D.B.H.* (cm)	CONDITION	TREATMENT	CRZ* (cm)
ı	White Elm (Vimus omericana)	14	Jwenlle; dead due to Dutch elm disease (Ophlostona ulm)-DED; on adjacent private property; to be retained	To be retained	140
2	White Elm	8	Jovenile; dead ave to Dutch elm disease; on adjacent private property; to be retained	To be retained	80
3	Manitoba Maple (Acer negundo)	22	Fair condition	To be removed	WA
4	Manitoba Maple	ð	Fair condition	Jwenile; Invasive species; to be retained	80
5	Manitoba Maple	6	Fair condition	Jwerile; invasive species; to be retained	60
6	Monitoba Mople	7	Fair condition	Jwenile; invasive species; to be retained	10
7	White Cedar (Thuja occidentalis	7 avg.	Fair condition; multi-stemmed; within floodplain	Mature; on adjacent private property; to be retained	70

D.B.H.: INDICATES DIAMETER (cm) MEASUREMENT AT BREAST HEIGHT (13m

ABOVE GRADE).

** CRZ; INDICATES RADIUS OF CRITICAL ROOTING ZONE.

REFER TO RECOMMENDATIONS IN REPORT FOR TECHNIQUES TO PRESERVE TREES.



NOTES:

- FROFER ROOT FRINING TECHNIQUE REQUIRED WEN TREE ROOTS ENCOUNTERED DURING EXCAVATION, EXCAVATION, WITHIN DRIPLINE SHOULD BE BY DIRECTIONAL MICRO-TRINELLING AND BORING. OUTSIDE THE DRIPLINE, ROOTS SHOULD BE CUIT CLEANLY (AS PER ABOVE DRAWING) WITH FRIMING SHEARS OR A SAM WINED WITH ALCOHOL BEFORE EACH CUIT. AFTER ROOTS ARE CLEANLY CUIT, THE AREA SHOULD BE BACKFILLED WITH SUITABLE MATERIAL (TO BE AFFROVED BY LANDSCAPE ARCHITECT) TO PREVENT DESSIGNATION, WHERE AFFROFRIATE, THE TREES SHALL WIDERGO AN OVERALL FRIMING TO RESTORE TREE AFFEARANCE AND / OR RESTORE THE BALANCE BETWEEN TOP GROWTH AND ROOTS, DO NOT FRIME LEADERS.

3 ROOT PRUNING DETAIL

Copyright Reserved he Copyrights to all distipus and dismings are the property of f.d. fountain military carefulacture, Unsutherland reproduction or use in forbidden.

O NOT SCALE DRAWING

NOTES:

DO NOT SCALE DRAWINGS:

f.d. fountain landscape architecture IS NOT RESPONSIBLE FOR ACCURACY OF BASE INFORMATION;

REFER TO TREE CONSERVATION REPORT AND PLANS FOR MORE INFORMATION ON EXISTING VEGETATION:

THE CONTRACTOR IS RESPONSIBLE FOR CONFIRMING SITE CONDITIONS AND REPORTING ANY DISCREPANCIES TO THE LANDSCAPE ARCHITECT;

THE CONTRACTOR IS RESPONSIBLE FOR CONFIRMING EXACT LOCATIONS OF ALL MODERS ROAMS SERVICES AND OBTAINING CLEARANCE FROM ALL AFPLICABLE UTILITIES, PROPOSED HORKS FOUND TO BE IN CONFLICT WITH WIDERGROUND SERVICES MAY BE ADJ

LANDSCAPE ELEMENTS SHOWN ARE SUBJECT TO THE FINAL LOCATION OF UNDERGROUND SERVICES AND UTILITIES;

PERFORM WORK IN ACCORDANCE WITH DETAILS AND SPECIFICATIONS;

SURVEY BY XXXXX

THIS PLAN TO BE READ IN CONJUNCTION WITH TREE CONSERVATION REPORT BY IFS ASSOCIATES;

SITE PLAN PREPARED BY ROSALINE J. HILL ARCHITECT AND DEVELOPMENT CONSULTANT



1	issued for client review	 01/28/2016	HM	
ita.	Parisina I desaintina		L.	

f.d. fountain landscape architecture





CARLING LOWRISE 3368 Carling Ave

TREE CONSERVATION PLAN -**EXISTING VEGETATION/DEVELOPMENT** AND PROPOSED DEVELOPMENT

designed:	drawn;	project no.:	
SM/HM	HM	C 15-71	
dale:	scale:	dag. no.:	
January 2016	as noted	T1.	

TREE PROTECTION FENCING DETAIL

TI nts

STAKES TO BE SET 3000mm

STANDARD 1200mm HIGH HEAVY DUTY ORANGE SNOW FENCE LOCATED BEYOND DRIP-LINE OR AS INDICATED BY ARBORISTATION OF PRANCE

ROOT SYSTEM

- 50mm x 100mm WOOD SUPPORTS AT TOP AND BOTTOM, ATTACHED WITH CABLE TIES

TAKES BURIED

SHALL BE DIMPED OR FLUSHED INFRE FEEDER ROOTS OF TREES EAST, BRANCHES, LINES OR PORTIONS OF TREES THAT ARE BENOVED TO ALLON FOR CONSTRUCTION WORK SHALL BE REMOVED TO ALLON FOR CONSTRUCTION WORK SHALL BE REMOVED OF PROTECTED TREES ARE DIRECTLY AND IN ACCORDANCE WITH ACCEPTED ARBORICULTURE PRACTICE; BY CONSTRUCTION WORK, THEY SHALL BE TRIMPED NEALLY AND THE AREA BACKFILLED WITH SUITABLE MATERIAL TO FREVENT DESICCATION, WERE APPEORABLE, THE TREES SHALL WIDERGO AN OVERALL PRUNNS TO RESTORE TREE APPEARANCE AND / OR RESTORE THE BALKE BETTWEEN TOP GROWTH AND ROOTS, DO NOT PRIVE LEADERS.

NO MOVEMENT OF YENGLESS, GUIPMENT OR PEDESTRIANS SHALL OCCUR WITHIN THE FENCE

TI nts