

Door Sill Elev=85.30 ─

AND SPECIFICATIONS.

HYDRO POLES AND ANCHORS TO BE

SUPPORTED DURING EXCAVATION

HYDRO POLE TO BE REMOVED

1. ALL WORKS TO BE COMPLETED AS PER CURRENT CITY OF OTTAWA STANDARDS AND ONTARIO PROVINCIAL STANDARDS

A EXISTING HYDRO REMOVALS AND OR

MECHANICAL AND ELECTRICAL

O LS

ENGINEERS

HYDRO SERVICES TO EXISTING DWELLINGS TO BE REMOVED PRIOR TO

Asphalt

TREE REMOVALS TO BE COORDINATED

WITH LAND\$CAPE PLAN

Edge of Asphalt

(Carling Avenue) 2 Storey Dwelling (Brick Noted)

RELOCATION TO BE COORDINATED WITH

LIMIT OF DEEP EXCAVATION FOR UNDERGROUND PARKING, ALL

WITHIN THIS ZONE

STRUCTURES, SURFACE TREATMENTS AND LANDSCAPING TO BE REMOVED

> EXISTING CURB/DRIVEWAY TO BE REMOVED AND

SEE DRAWING C-001 FOR

- REFER TO NOTE 15 BELOW

REPLACED.

**CURBS ALONG CARLING AND BROMLEY** 

TO BE REMOVED AND REINSTATED AS NEEDED TO IF DAMAGED DURING

REMOVALS PLAN OMH TIGE 83.12

2. SEWER LATERALS TO BE PVC DR 35. 3. WATER SERVICES TO BE PVC. DR 18 CL150. MINIMUM COVER OF 2.4m FOR WATER SERVICE IS REQUIRED, USE THERMAL INSULATION AS PER CITY STANDARDS WHEN COVER IS LESS THAN

4. ALL SERVICE LATERAL AND SURFACE RESTORATION WORK IN ACCORDANCE WITH CURRENT CITY OF OTTAWA STANDARDS AND SPECIFICATIONS.

5. FULL PORT BACKWATER VALVE IS REQUIRED ON BOTH THE SANITARY AND STORM SERVICE CONNECTIONS.

6. WATER SERVICE CHLORINATION AND TESTING TO BE COMPLETED BY CITY FORCES.

7. PROPOSED BUILDING INFORMATION TAKEN FROM EVOQ ARCHITECTS DRAWINGS.

8. AN EROSION AND SEDIMENTATION CONTROL PLAN WILL BE IMPLEMENTED ON THIS SITE. AS A MINIMUM THAT PLAN WILL INCLUDE A LIGHT DUTY SILT FENCE BARRIER TO OPSD STANDARD 219.110 SURROUNDING THE SITE WHERE PRACTICAL AND SILT SACKS FITTED UNDER EXISTING STREET CATCH BASINS.

9. ALL SHOWN UTILITIES ARE APPROXIMATE AND ARE TO BE FIELD VERIFIED BY CONTRACTOR, ANY DISCREPANCIES ARE TO BE REPORTED TO IBI GROUP PRIOR TO CONTRACTOR MOBILIZING TO SITE.

10. CONTRACTOR RESPONSIBLE TO SUPPORT EXISTING UTILITIES THAT MAY BE AFFECTED

DURING CONSTRUCTION

11. EXISTING CURBS AND SIDEWALKS ARE TO BE REMOVED AND REPLACED AS NOTED ON THE DRAWINGS.

12. THE CONTRACTOR SHALL IMPLEMENT BEST MANAGEMENT PRACTICES, TO PROVIDE FOR PROTECTION OF THE AREA DRAINAGE SYSTEM AND THE RECEIVING WATER COURSE, DURING CONSTRUCTION ACTIVITIES. THIS INCLUDES LIMITING THE AMOUNT OF EXPOSED SOIL, USING FILTER CLOTH UNDER THE GRATES OF CATCHBASINS AND MANHOLES AND INSTALLING SILT FENCES AND EFFECTIVE SEDIMENT TRAPS. THE CONTRACTOR ACKNOWLEDGES THAT FAILURE TO IMPLEMENT APPROPRIATE EROSION AND SEDIMENT CONTROL MEASURES MAY BE SUBJECT TO PENALTIES IMPOSED BY ANY APPLICABLE REGULATORY AGENCIES.

13. BEARINGS SHOWN HEREON AND ELEVATIONS ARE INDICATED ON THE LOT SURVEY BY ANNIS, O'SULLIVAN, VOLLEBEKK LTD. DATED DECEMBER 24,

14. FOR GEOTECHNICAL INFORMATION SEE REPORT PG5211-1 BY PATERSON GROUP

15. CLAY SEAL TO BE INSTALLED IN SERVICE TRENCHES BETWEEN CONNECTION POINT AND CAP.

16. THE EXISTING BUILDING SERVICES ARE TO BE FIELD LOCATED AND DECOMMISSIONED AS PER CURRENT CITY STANDARDS. THE WATER SERVICES ARE TO BE BLANKED AT THE WATERMAIN BY CITY FORCES AS PART OF THE WATER PERMIT. EXISTING SEWERS ARE TO BE CAPPED AT THE PROPERTY LINE BY THE CONTRACTOR TO THE SATISFACTION OF THE CITY'S SEWER OPERATIONS STAFF.

LIGHT DUTY SILT FENCE AS PER OPSD-219.110 SILT SACK PLACED UNDER EXISTING CB SEE C-010, FOR NOTES, LEGEND, CB TABLE, AND DETAILS REVISIONS







**IBI GROUP** 400 – 333 Preston Street Ottawa ON K1S 5N4 Canada tel 613 225 1311 fax 613 225 9868 ibigroup.com

Project Title

1995 CARLING AVENUE






LEGEND, NOTES, REMOVÁLS, AND **EROSION CONTROL PLAN** 

| Scale  |     |     |      |   |  |
|--------|-----|-----|------|---|--|
|        | 2.5 | 1:2 | 00   | 5 |  |
| )esian |     |     | Date |   |  |

| Design<br>J.B.       | Date<br>APRIL 2020 |  |  |
|----------------------|--------------------|--|--|
| Drawn<br>D.P.S./J.B. | Checked<br>T.R.B.  |  |  |
| Project No.          | Drawing No.        |  |  |
| 124829               | C-010              |  |  |



OPSD 219.110

SILT FENCE BARRIER

| SUBSEQUENT PHASE.  |
|--|
| 2. SILT SACK TO BE PLACED AND MAINTAINED UNDER COVER OF ALL CATCHBASINS. GEOTEXTILE SILT SACK IN STREET CBs TO REMAIN UNTIL ALL CURBS ARE CONSTRUCTED. GEOTEXTILE FABRIC IN RYCBs TO REMAIN UNTIL VEGETATION IS ESTABLISHED. ALL CATCHBASINS TO BE REGULARLY INSPECTED AND CLEANED, AS NECESSARY, UNTIL SOD AND CURBS ARE CONSTRUCTED. |
| 3. CONTRACTOR TO PROVIDE DETAILS ON LOCATION(S) AND DESIGN OF DEWATERING TRAP(S) PRIOR TO COMMENCING WORK. CONTRACTOR ALSO RESPONSIBLE FOR   |

MAINTAINING TRAP(S) AND ADJUSTING SIZE(S) IF DEEMED REQUIRED BY THE ENGINEER DURING CONSTRUCTION.

4. CONTRACTOR TO PROTECT EXISTING CATCHBASINS WITH FILTER CLOTH UNDER THE COVERS TO TRAP SEDIMENTATION. REFER TO IDENTIFIED STRUCTURES.

| STM STRUCTURE TABLE |           |                    |                       |            |                        |                      |  |
|---------------------|-----------|--------------------|-----------------------|------------|------------------------|----------------------|--|
| NAME                | RIM ELEV. | INVERT IN          | INVERT IN<br>AS-BUILT | INVERT OUT | INVERT OUT<br>AS-BUILT | DESCRIPTION          |  |
| MH1                 | 82.30     | W80.955<br>W81.457 |                       | NE80.054   |                        | 1200mmø OPSD-701.010 |  |
| RYCB1               | 82.95     |                    |                       | S81.450    |                        | OPSD-705.010         |  |

| SAN STRUCTURE TABLE |           |           |                       |            |                        |                      |
|---------------------|-----------|-----------|-----------------------|------------|------------------------|----------------------|
| NAME                | RIM ELEV. | INVERT IN | INVERT IN<br>AS-BUILT | INVERT OUT | INVERT OUT<br>AS-BUILT | DESCRIPTION          |
| MH1A                | 83.34     | NW80.260  |                       | SE80.240   |                        | 1200mmø OPSD-701.010 |