FLOW CONTROL ROOF DRAINAGE DECLARATION THIS FORM TO BE COMPLETED BY THE MECHANICAL AND STRUCTURAL ENGINEERS RESPONSIBLE FOR DESIGN

			Permit Application No.	
Project Name: KRP TOWER C RESIDENTIAL CONVENSION			Libis	
Building Location:			Municipality:	
		535 LEGGET DIL., KOLOTA		
The	roof draina	age system has been designed in accordance with the fo	ollowing criteria: (please check one of the following).	
M1.		Conventionally drained roof (no flow control roof drains	s used).	
M2.	Flow control roof drains meeting the following conditions have been incorporated in this design:			
	 (a) the maximum drain down time does not exceed 24h, (b) one or more scuppers are installed so that the maximum depth of water on the roof cannot exceed 150mm, (c) drains are located not more than 15m from the edge of roof and not more than 30m from adjacent drains, and (d) there is at least one drain for each 900 sq.m. 			
МЗ.		A flow control drainage system that does not meet the minimum drainage criteria described in M2 has been incorporated in this design.		
Pract	itioner's Na Sarasin	SEAL APPLIED BY: me:	M. P. W. SARASIN	
Phon	e #:	ark & Associates Limited	100120867 Nov.28, 2024	
City:	'27-5111, ext	Province:	OLINCE OF ONTAN	
Ottawa	a	Ontario	Mechanical Engineer's Seal	
S1v	×	The design parameters incorporated into the overall structural design are consistent with the information provided by the Mechanical Engineer in M2. Loads due to rain are not considered to act simultaneously with loads due to snow as per Sentence 4.1.7.3 (3) OBC.		
S2.		simultaneously with the snow load. The design parameters are consistent with the control flow drainage system designed by the mechanical engineer.		
PROF	Professional seal applied by: Practitioner's Name: Practitioner's Name: Practitioner's Name: R. I. CUNLIFFE			
Pract	itioner's Na LCUNIO	me: CUNLIFFE, 1. ENG.	R. I. CUNLIFFE	
Firm: WNLIFFE & AKEC. INC.			2024/11/29	
Phone #: 613 729-7242 x 222				
City: Province: 22 Structural Engineer's Seal				