

ISSUED FOR SITE PLAN CONTROL APPLICATION

REVISION

OCT 10/25

DATE BY

THE CONTRACT DRAWINGS. AND WHERE SHOWN.

UTILITIES AND STRUCTURES IS NOT GUARANTEED.

BEFORE STARTING WORK, DETERMINE THE EXACT

THE ACCURACY OF THE POSITION OF SUCH

STRUCTURES AND ASSUME ALL LIABILITY FOR

LOCATION OF ALL SUCH UTILITIES AND

DAMAGE TO THEM.

KEY PLAN

DETAIL SHEET #_ NOVATECH OR CITY
EG. L1, L2, ETC. DETAIL NUMBER SEE LIST
FOR CODE

EXISTING TREE TO REMAIN, SYMBOL SIZE REFLECTS CRZ

SYMBOL SIZE REFLECTS CRZ

1. Read and interpret this drawing/ drawing set in conjunction with all the contract details and specifications, including related civil, utility, structural, architectural, mechanical, electrical, environmental, geotechnical, and survey

2. The Contractor is to determine the exact location, size, material, and elevation of all existing utilities prior to commencing construction. Protect and assume responsibility 8. Do not damage the root system, trunk, or branches, or any for all existing utilities regardless of being shown on the

- 3. It is essential to use the plans and details in conjunction with
- . Do not scale drawings. Work to dimensions only.
- 5. Protect all existing and retained vegetation for the duration of construction according to the contract details and
- 6. Reinstate all areas and items damaged or disturbed, beyond the Limit of Work, because of construction activities, including but not limited to construction staging areas, haul roads, stockpile areas, etc. to the satisfaction of the Consultant. Unless otherwise noted, Contractor is to reinstate all areas to pre-construction condition or better to the satisfaction of the

TREE PROTECTION

Implement the following protection measures for retained trees, both on site and on adjacent sites, prior to any work activity, including tree removal. Maintain tree protection fence in place and in good condition for the duration of site works:


- 1. The Landscape Architect or Certified Arborist is to determine the location of the tree protection fencing and detail it on any associated plans for the site (e.g. tree conservation report, tree disclosure report, etc.).
- 2. Under the guidance of a Landscape Architect or Certified Arborist, erect a fence at the critical root zone (CRZ) of trees. Diameter at breast height (DBH) is the trunk diameter measured at 1.3m height on the tree trunk. The CRZ is calculated as DBH x 10. Refer to the Tree Protection Fence
- 3. Refer to the Tree Protection Plan for fence location. City Forestry Staff are to approve both the plan and the installed fence prior to work commencement. 4. Do not place any material or equipment within 2m of the CRZ
- of any tree, including outhouses. 5. Do not attach any signs, notices, or posters to any tree. 6. Do not disturb, raise, or lower the existing grade within the
- CRZ without approval. 7. Only tunnel or bore when digging within the CRZ of a tree. Hand work only where required within the CRZ; absolutely no machinery permitted.
- 9. Do not extend hard surface or significantly change
- landscaping. 10. Ensure that exhaust fumes from all equipment are directed
- away from any tree canopy.
- When trees marked for removal overlap with the CRZ of trees marked for preservation: cut roots at the edge of the CRZ and grind down stumps after tree removals, do not pull out stumps. Ensure there is not root pulling or disturbance of the
- ground within the CRZ. 12. Prior to work taking place, notify and consult the Landscape Architect and City Forestry Staff if roots must be cut. Roots 20mm or larger should be cut at right angles with clean, sharp horticultural tools without tearing, crushing, or pulling. Refer to City of Ottawa Specification S.P. F-8011 Tree Protection, Excavation of Root Zone.
- 13. If damaged or objectionable branches are observed, consult the Landscape Architect, before any work is conducted. Do not prune leaders. Do not prune more than 1/4 of crown.

14. Set up a water and fertilizing program, if trees are being

- affected by site works, to the satisfaction of the Landscape 15. The Landscape Architect is to prescribe mitigation measures
- construction. Measures may include the placement of plywood, wood chips, or steel plating over the roots for protection. City Forestry Staff are to approve said measures prior to fence movement.

REFER TO THE TREE PROTECTION

16. City of Ottawa By-law: Protects municipal trees and municipal natural areas in the City of Ottawa and trees on private property in the urban area of the City of Ottawa (2020-340).



TREE PROTECTION FENCE

Suite 200, 240 Michael Cowpland Drive

Ottawa, Ontario, Canada K2M 1P6

(613) 254-9643

(613) 254-5867

www.novatech-eng.com

Telephone

Facsimile

Website

Oct 10, 2025

LOCATION

320 BREN MAUR

CITY OF OTTAWA

DRAWING NAME TREE CONSERVATION PLAN

125099 REV # 1

125099-TCR

UUUU