EXIST. ST MH
TOP 86.55

CIMH-4
TOP 87.84
INLET 87.69

INSTALL SEDIMENT
CAPTURE FILTER SOCK
INSERT IN CIMH

No. 4405

LAMP
POST

TREE
PLANT

3BICYCLE
SPOTS
0.6X1.8M

OBC COMPLIANT
LANDING AND RAMP

CBMH-5
TOP 87.57

INSTALL SEDIMENT
CAPTURE FILTER SOCK
INSERT IN CBMH

PIN 14520-0243

LOT 113
PIN 14520-0157
PART 17, 50R-3766

L O T A

INV=87.32

PIN

FFL = 88.07
TOF = 88.22
USF = ±86.57

EXIST. ST MH
TOP 86.86

OGS MH-6
TOP 87.92

THE JOB BENCHMARK IS BELIEVED TO HAVE BEEN DISTURBED. ESTABLISH A NEW JOB BENCHMARK.

JOB BENCHMARK
MAG NAIL SET IN NORTH FACE OF UTILITY POLE
ELEVATION = 87.35

PART 3, 50R-6725

PART 4, 50R-6725

PART 1, 4R-19119

PIN 14520-0242

PART 2, 4R-19119

BUS SHELTER PAD

LOADING BUS PAD

INSTALL SEDIMENT
CAPTURE FILTER SOCK
INSERT IN EXIST. CI

EXIST. CI

EXIST. SAN MH
TOP 87.52

EXIST. CI
INSTALL SEDIMENT
CAPTURE FILTER SOCK
INSERT IN EXIST. CI

EXIST. TWIN CI
INSTALL SEDIMENT
CAPTURE FILTER SOCK
INSERT IN EXIST. TWIN CI

INNES ROAD

EXIST. ST MH
TOP 87.58

2m
0
10m

REFER TO NOTES & DETAILS
ON DRAWING No. C-11 & C-12

LEGEND

FFL	FINISHED FLOOR ELEVATION
TOF	TOP OF FOUNDATION
USF	UNDERSIDE OF FOOTING
	PROPERTY LINE
CB	CATCH BASIN
CI	CURB INLET
MH	STORM MANHOLE
MH	SANITARY MANHOLE
FH	FIRE HYDRANT
x99.99	EXISTING ELEVATION
+99.99	PROPOSED ELEVATION
2%	PROPOSED SLOPE
	EMERGENCY OVERLAND FLOW
	150mm BARRIER CURB
DC	DEPRESSED CURB
	SILT FENCE BARRIER
	LIGHT-DUTY PAVEMENT
	HEAVY-DUTY PAVEMENT
	CONCRETE

KEY PLAN

No.	DATE	REVISION
4	MAR 31-26	RE-ISSUED FOR APPROVAL
3	JAN 14-26	ISSUED FOR CONSTRUCTION
2	DEC 16-25	RE-ISSUED FOR APPROVAL
1	JUL 15-25	ISSUED FOR APPROVAL

D. B. GRAY ENGINEERING INC.
Stormwater Management - Grading & Drainage - Storm & Sanitary Sewers - Watermains
700 Long Point Circle 613-425-8044
Ottawa, Ontario d.gray@dbgrayengineering.com

Project
PROPOSED 2-STOREY
MEDICAL FACILITY
4405-4409 INNES ROAD
OTTAWA, ONTARIO

Drawing Title
EROSION & SEDIMENT
CONTROL PLAN
(WEST)

Engineer's Seal
LICENSED PROFESSIONAL ENGINEER
D.B. GRAY
17016502
MAR 31-26
PROVINCE OF ONTARIO
NOT VALID UNLESS SIGNED & DATED

Drawn	D.B.G
H. Scale	1:100
V. Scale	
Date	JUL 15-25
Job No.	25061

Drawing No.
C-8
of 12

Plan #17487 File No. D07-12-25-0099